

Health & Safety: Radon

May 2021

PPS Team Lead: N/A (no active projects)

Number of Completed Projects: 3

Number of Active Projects: 0

STATUS AT A GLANCE

	As Planned	Caution	Impacts
Budget	X		
Equity			
Schedule	X		
Overall	X		

Legend:

	As planned: no concerns
	Caution: requires attention
	Impacts: impacts occurring

BUDGET

	Original Budget	Current Budget	Committed	Actuals To Date	Estimate At Completion	Over/Under	Completed Projects
Unallocated Funds	1,126,125	877,322	-	-	-	(877,322)	
Lent - 4344 - FY17	-	38,938	-	38,938	38,938	-	X
Marysville - 4939 - FY20	-	8,901	-	8,901	8,901	-	X
Multiple Sites - 4609 - FY18	-	110,875	-	110,875	110,875	-	X
Radon Totals	1,126,125	1,036,035	-	158,713	158,713	(877,322)	

SCHEDULE

PROJECT	2021										2022					
	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN
no scheduled projects			★													

Baseline
Planning
Design
Construction

PROJECT NOTES

Progress:

- Funding was set aside in 2017 Bond for baseline radon testing at all PPS school sites and mitigation measures as needed.
- All schools were tested but only 17 of those schools required radon mitigation projects.
- Radon testing reoccurs: every 10 years in schools that previously tested below action levels; every 5 years in schools that have had radon mitigation projects completed; and after any major construction on a school.
- No schools currently require radon mitigation projects.
- Testing is reoccurring per the parameters noted above.