

ROOSEVELT

CONSTRUCTION NEWSLETTER

LEASE CRUTCHER
Lewis

April 2016

Portland Public Schools, Roosevelt High School Modernization Project

PROJECT TEAM CONTACTS

Nate Buddress: Project Manager

971.563.0020 | nate.buddress@lewisbuilds.com

Chad Nielson: Superintendent

503.572.0135 | chad.nielson@lewisbuilds.com

UPCOMING MILESTONES

Project Schedule: 3/2015 – 9/2017

- New Gym roofing, exterior framing, and exterior vapor barrier and sheathing are in progress this month.
- New Gym interior rough-in and framing are in progress this month.
- New Theater structural steel is in progress this month as of Saturday, April 2nd.
- New Kitchen/Commons CMU walls are in progress this month.
- New Media Center basement art rooms sheetrock will begin towards the end of the month.
- New Media Center 1st Floor overhead rough-in will begin this month.



Work is progressing on the New Gym and we are beginning to close in the exterior. This will allow temporary heat and interior finishes to begin in all areas throughout the building. Roofing at the New Gym area will continue as weather permits. The New Theater CMU walls are complete and structural steel erection has begun and will continue throughout the month.

The New Kitchen/Commons CMU walls have been started and will continue through this month. We will begin hanging sheetrock in the art rooms located in the basement of the New Media Center. The 1st floor infill framing and concrete is now complete in The New Media Center allowing overhead rough-in work to begin this month.

Our team is focusing this month on getting the New Gym area dry and filled with temporary heat, so interior finish work can begin!

Sincerely,

Michael C. Kingham

Michael C. Kingham
Senior Project Engineer, Roosevelt High School Modernization

ROOSEVELT MODERNIZATION

April 2016



LEASE CRUTCHER
Lewis