

ROOSEVELT

CONSTRUCTION NEWSLETTER

LEASE CRUTCHER
Lewis

November 2016

Portland Public Schools, Roosevelt High School Modernization Project

PROJECT TEAM CONTACTS

Nate Buddress: Project Manager

971.563.0020 | nate.buddress@lewisbuilds.com

Chad Nielson: Superintendent

503.572.0135 | chad.nielson@lewisbuilds.com

UPCOMING MILESTONES

- PROJECT SCHEDULE: March 2015 – Sept. 2017
- Auditorium framing, taping, and painting will be in progress this month
- Auditorium seating will be installed at the end of this month
- Auditorium stage rigging is in currently installing and will be complete the middle of this month
- Kitchen interior finishes are in progress this month
- Kitchen freezer and cooler units will be installed towards the end of this month
- Band Room area interior finishes are in progress this month
- B1 Commons interior finishes will be in progress this month
- B2 Commons concrete shearwall work is in progress this month
- Area B2 building demolition and abatement is substantially complete
- Area B2 interior seismic shearwall excavation and footing preparation are in progress this month



The Auditorium is beginning to take more shape with sheetrock being installed on walls. Mud/tape along with paint finish will start later this month. Stage rigging for the new auditorium is in progress and will complete in the next few weeks. Kitchen finish work is taking place this month with new stainless equipment starting to install towards the end of this month. The Kitchen freezer and cooler units are to be installed towards the end of this month. The Band Room area is continuing with interior finish and will be pushing to complete this month. The New Commons interior finishes are substantially complete with final sprinkler heads and lights completing in the next week. The existing Area B2 1921 Building demolition and abatement is substantially complete and should be wrapping up in the next week. Seismic shearwall footings and walls have been poured and are continuing up through the 1st Floor this month. With the Holiday season upon us there will be a big push to get as much of the Auditorium, Kitchen, Band Room, and Commons areas completed before the end of the year!

Sincerely,

Michael C. Kingham

Michael C. Kingham

Senior Project Engineer, Roosevelt High School Modernization

ROOSEVELT MODERNIZATION

November 2016



LEASE CRUTCHER
Lewis