

# ROOSEVELT

## CONSTRUCTION NEWSLETTER

LEASE CRUTCHER  
**Lewis**

November 2015

Portland Public Schools, Roosevelt High School Modernization Project

### PROJECT TEAM CONTACTS

**Nate Buddress: Project Manager**

971.563.0020 | [nate.buddress@lewisbuilds.com](mailto:nate.buddress@lewisbuilds.com)

**Chad Nielson: Superintendent**

503.572.0135 | [chad.nielson@lewisbuilds.com](mailto:chad.nielson@lewisbuilds.com)

### UPCOMING MILESTONES


Project Schedule: 3/2015 – 9/2017

- Orchestra Pit walls poured: November 11
- New Gym slab on grade pours completed: November 16
- New Gym CMU continues through November
- New Media Center & Library Basement shearwall footings and walls completed in November

The existing auditorium demolition is complete. New seismic shear-walls for the New Media Center and Library in the Basement are currently being formed. The Media Center and Library shearwall footings and walls located in the Basement will be complete this month. CMU walls at the Gym are in full swing and much of the slab on grade has been poured with the remainder being completed by the middle of this month.

The new Orchestra Pit stepped footings were completed and the new pit walls will continue to be poured until mid November. Underground mechanical, electrical, plumbing, and fire protection for the new Performing Arts continue to progress this month. Vertical construction and installation of the superstructure for the new buildings is making the visions of design come to reality!

Sincerely,



Michael C. Kingham

Senior Project Engineer, Roosevelt High School Modernization Project



# ROOSEVELT MODERNIZATION

November 2015



LEASE CRUTCHER  
**Lewis**