

# ROOSEVELT

## CONSTRUCTION NEWSLETTER

LEASE CRUTCHER  
**Lewis**

September 2016

Portland Public Schools, Roosevelt High School Modernization Project

### PROJECT TEAM CONTACTS

**Nate Buddress: Project Manager**

971.563.0020 | [nate.buddress@lewisbuilds.com](mailto:nate.buddress@lewisbuilds.com)

**Chad Nielson: Superintendent**

503.572.0135 | [chad.nielson@lewisbuilds.com](mailto:chad.nielson@lewisbuilds.com)

### UPCOMING MILESTONES

Project Schedule: 3/2015 – 9/2017

- Auditorium wheelchair lift will be installed this month
- Auditorium framing, taping, and painting will be in progress this month
- Auditorium overhead MEP/F rough-in will be taking place this month
- Auditorium Black Box area interior finishes will be in progress this month
- B1 Commons interior finishes will be in progress this month
- Area B2 building demolition and abatement will be completing this month
- Area B2 interior seismic shearwall excavation and footing preparation will be in progress this month



Thanks to Roosevelt High School for your support in helping to get school open in time for faculty and students! The first assembly was a great response to the countless number of hours and hard labor that went in over the course of the last 17 months to get this completed. The Auditorium is still under construction with interior finishes and rough-in work taking place along with the associated Black Box. The New Commons interior finishes are moving forward and substantial progress should be made over the next few weeks. On the south side of campus the existing 1921 Building also known as Area B2 is wrapping up demolition and abatement, so seismic shearwall work can begin. Once again we appreciate your patience during the construction process and will continue to work with campus on minimizing noise and interruptions as we can.

Sincerely,

*Michael C. Kingham*

Michael C. Kingham  
Senior Project Engineer, Roosevelt High School Modernization

# ROOSEVELT MODERNIZATION

September 2016



LEASE CRUTCHER  
**Lewis**