



Bond Accountability Committee

October 16, 2013



Agenda

- Welcome & Introductions 3:00pm
- Public Comments 3:05pm
- Program Update 3:15pm
 - Master Events
 - Solar Evaluation
 - Balanced Scorecard
 - Project Updates
- BAC Discussion 4:00pm
- Wrap-Up & Adjourn 4:50pm




Public Comments



Program Update October 2013

Program Budget Break-down



Balanced Scorecard Program Status

Perspective	Last Month	Current
Overall	Green	Green
Budget	Green	Green
Schedule	Green	Green
Stakeholder	Green	Green
Equity	Green	Green

Comments

1. Master Planning is ongoing for Franklin HS, Roosevelt HS, and Faubion PK-8
2. IP13 Substantially Complete
3. IP14 in Master Planning
4. Education Specifications in Phase II Development
5. Faubion PK-8 portables complete

Anticipated Progress Next Period

1. Master Planning Complete and Schematic Design Begun for Franklin HS and Roosevelt HS
2. Master Planning Complete for Faubion PK-8
3. IP13 Closed out
4. Education Specifications Complete

Schedule

ONGOING PROJECTS

Projects	Construction Complete	2013				2014				2015				2016				2017			
		1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr
Franklin HS	Mar 2017	[Gantt chart showing progress from 2013 to 2017]																			
Roosevelt HS	Mar 2017	[Gantt chart showing progress from 2013 to 2017]																			
Faubion PK-8	Apr 2017	[Gantt chart showing progress from 2013 to 2017]																			
IP13	Aug 2013	[Gantt chart showing progress from 2013 to 2017]																			
IP14	Aug 2014	[Gantt chart showing progress from 2013 to 2017]																			
Ed Specs	Sep 2013	[Gantt chart showing progress from 2013 to 2017]																			

- Planning & Design
- Construction and Post Construction Activities
- Move In - Close-out - Warranty
- Phase I - Visioning
- Phase II - Educational Specifications



Program Update

Balanced Scorecard – Overall Perspective

NARRATIVE COMMENTS:


1. Improvement Project 2013 is substantially complete with the exception of the ramp at Wilson. Final completion expected by end of November.
2. Design work (building assessment) has begun on Improvement Project 2014.
3. BOORA Architects have been selected to provide pre-design services ("master planning") for the Faubion replacement. Contract will be executed soon in October.
4. Pre-design services have begun for RHS and FHS. Design workshops are being scheduled and held. Discussions regarding target capacity continue with the Board.

Color Key
good
concerns
trouble



Perspective	Status
Budget	Good
Schedule	Good
Stakeholders	Good
Equity	Concerns
Average	Good

Active 2012 Bond Projects





Program Update

Balanced Scorecard – Budget Perspective

NARRATIVE COMMENTS:

1. Escalation funding has been transferred to Improvement Project 2014 per the approved methodology. Escalation will be transferred to FHS & RHS per the approved methodology shortly.
2. Total program funding has increased slightly due to cost savings from the dept repayment fund (Fund 405). Note: the bond premium increased the total program funding by ~\$13m the previous month.
3. \$1.3m has been transferred from Contingency-COO to FHS to cover the cost of the artificial turf field.
4. Project Management Cost report for October is attached.

Color Key
good
concerns
trouble



Strategic Obj.	Status
A	Good
B	Good
C	Good
D	Good
Average	Good

Active 2012 Bond Projects						
Improvements 2013	Roosevelt HS	Faubion K8	Improvements 2014	Franklin HS	Program Contingency	Program Costs
Good	Good	Good	Good	Good	Good	Good
Good	Good	Good	Good	Good	Good	Good
Good	Good	Good	Good	Good	Good	Good
Good	Good	Good	Good	Good	Good	Good
Good	Good	Good	Good	Good	Good	Good
Good	Good	Good	Good	Good	Good	Good

Strategic Objectives	Performance Measures	Performance Targets
Objective A Budget and Scope Aligned	1 Initial Cost Estimate of Approved Scope 2 Master Plan	≥ 15% Contingency Available Within Budgeted Amount
Objective B Planning & Design Costs within Budget	3 Projected Total P & D Costs	Within Budgeted Amount
Objective C Construction Costs within Budget	4 Construction Cost Award Price or GMP 5 Construction Cost Current Estimate	< 90% of Construction Budget Per Schedule
Objective D Project within Budget	6 Total Project Costs Within Budgeted Amount	Per Schedule



Program Update

OSM Project Management Cost Report

Project Cost Summary Report for 2012 Capital Improvement Bond Program

Capital Program Start Date: Nov 2012
 Capital Program End Date: Nov 2020

Report Run Date: 10/1/2013

Project Name	Original Project Budget	Project Budget Changes		Current Budget	Project Estimate At Completion	Forecasted Over/(Under)	Invoices Approved
Franklin HS Modernization	81,585,655	1,300,000	a	82,885,655	72,233,762	(10,651,893)	12,346
Grant HS Modernization	88,336,829	0		88,336,829	76,827,255	(11,509,574)	0
Roosevelt HS Modernization	68,418,695	0		68,418,695	59,530,177	(8,888,518)	2,141
Faubion Replacement	27,035,537	0		27,035,537	24,697,595	(2,337,942)	391,434
Improvement Project 2013	9,467,471	3,981,344	b	13,448,815	13,329,149	(670,924)	7,005,139
Improvement Project 2014	13,620,121	1,940,998	c	15,561,119	13,168,042	(2,393,077)	0
Improvement Project 2015	13,521,066	366,337	d	13,887,403	11,949,981	(1,937,422)	0
Improvement Project 2016	15,274,437	(7,791,052)	e	7,483,385	6,439,383	(1,044,002)	0
Improvement Project 2017	6,796,707	6,985,759	f	13,782,466	11,859,683	(1,922,783)	0
Improvement Project 2018	9,062,119	(1,056,723)	g	8,005,396	6,888,569	(1,116,827)	0
Master Planning - Benson HS	191,667	0		191,667	191,667	0	0
Master Planning - Cleveland HS	191,667	0		191,667	191,667	0	0
Master Planning - Jefferson HS	191,667	0		191,667	191,667	0	0
Master Planning - Lincoln HS	191,667	0		191,667	191,667	0	0
Master Planning - Madison HS	191,667	0		191,667	191,667	0	0
Master Planning - Wilson HS	191,667	0		191,667	191,667	0	0
Swing Sites & Transportation	9,550,000	(2,500,000)	h	7,050,000	7,050,000	0	0
Marshall Swing Site - Bond 2012	0	2,500,000	i	2,500,000	2,500,000	0	0
Educational Specification	0	300,000	j	300,000	252,729	(47,271)	98,443
Debt Repayment	45,000,000	0		45,000,000	45,000,000	0	45,000,000
2012 Bond Program	93,181,361	10,300,425		103,481,786	67,706,711	(35,775,074)	2,139,010
	482,000,000	16,327,087		498,327,087	420,583,038	(78,295,306)	54,648,513



Program Update

OSM Project Management Cost Report

2012 Bond Program	Original Project Budget	Project Budget Changes	Current Budget	Project Estimate At Completion	Forecasted Over/(Under)	Invoices Approved
Program Admin	15,117,563	0	15,117,563	15,200,173	82,610	1,702,683
Bond Issuance Costs	3,000,000	0	3,000,000	3,000,000	0	436,326
PBOT Allowance	5,000,000	0	5,000,000	5,000,000	0	0
Contingency - Escalation	45,000,000	(493,462)	44,506,538	44,506,538	0	0
Contingency - COO	5,063,798	(3,076,232)	1,987,566	0	(1,987,566)	0
Bond Premium	0	13,870,119	13,870,119	0	(13,870,119)	0
Contingency - BOE Reserves	20,000,000	0	20,000,000	0	(20,000,000)	0
	93,181,361	10,300,425	103,481,786	67,706,711	(35,775,074)	2,139,010

2012 CIP Resources	
GO Bond	482,000,000
SRGP Funds	1,500,000
SRGP Contribution	85,068
Ed Specs	300,000
FAM Capital Funds	4,010
FAM Capital Funds	448
SB 1149	21,000
Debt savings	546,443
Bond Premium	13,870,119
Total	498,327,087



Program Update

Balanced Scorecard – Schedule Perspective

NARRATIVE COMMENTS

1. Contractors are completing 'punchlist' work at Wilson for ADA ramp and minor defects at other Improvement Project 2013 sites. Expect to complete all work by end of November.

2. Improvement Project 2014 design teams have begun site assessments and are refining scope and budget details.

3. FHS & RHS projects are on schedule in master planning. Expect to develop alternatives and present to the Board in mid-November.

Color Key
good
concerns
trouble



Strategic Obj.	Status
A	Good
B	Good
C	Good
D	Good
Average	Good

Active 2012 Bond Projects

Improvements 2013	Roosevelt HS	Faubion K8	Improvements 2014	Franklin HS	Improvements 2015	Grant HS	Improvements 2016	Improvements 2017	Improvements 2018
-------------------	--------------	------------	-------------------	-------------	-------------------	----------	-------------------	-------------------	-------------------

Strategic Objectives	Performance Measures	Performance Targets	Improvements 2013	Roosevelt HS	Faubion K8	Improvements 2014	Franklin HS	Improvements 2015	Grant HS	Improvements 2016	Improvements 2017	Improvements 2018																														
Objective A Establish Schedule Target & Strategy	1 Occupancy Date Goal Established		Good	Good	Good	Good	Good	Good	Good	Good	Good	Good																														
	2 Project Execution Strategy Developed		Good	Good	Good	Good	Good	Good	Good	Good	Good	Good																														
	3 Overall Project Schedule Established		Good	Good	Good	Good	Good	Good	Good	Good	Good	Good																														
Objective B Planning, Permitting & Design Phases on Schedule	4 Design Contract Award		Good	Good		Good	Good																																			
	5 Schematic Design Completed	Green = < 0 weeks impact on scheduled design completion date.	Good	Good		Good	Good																																			
	6 Design Development Completed		Good	Good		Good	Good																																			
	7 Land Use Permit Approved	Yellow = 0 - 4 weeks; Red > 4 weeks	Good	Good		Good	Good																																			
	8 Construction Contract Documents		Good	Good		Good	Good																																			
Objective C Construction on Schedule	9 Building Permit Approved		Good	Good		Good	Good																																			
	10 Prime Contract Notice to Proceed	Green = < 0 weeks impact on construction completion date.	Good	Good		Good	Good																																			
	11 Construction Started	Yellow = 0 - 4 weeks; Red > 4 weeks	Good	Good		Good	Good																																			
Objective D Meet Occupancy / Completion Schedule Target	12 Substantial Completion Date	Red > 4 weeks	Good	Good		Good	Good																																			
	13 FF&E Ordered	Same as Objective C	Good	Good		Good	Good																																			
	14 FF&E Delivered and Installed		Good	Good		Good	Good																																			
	15 Projected Occupancy Date	Green = < 0 weeks impact on scheduled date. Yellow = 0 - 4 weeks; Red > 4 weeks	<table border="1"> <thead> <tr> <th colspan="10">Projected Occupancy Dates</th> </tr> <tr> <th>09/13</th> <th>09/17</th> <th>09/17</th> <th>09/14</th> <th>09/17</th> <th>09/15</th> <th>09/19</th> <th>09/16</th> <th>09/17</th> <th>09/18</th> </tr> </thead> <tbody> <tr> <td>Good</td> </tr> </tbody> </table>										Projected Occupancy Dates										09/13	09/17	09/17	09/14	09/17	09/15	09/19	09/16	09/17	09/18	Good									
Projected Occupancy Dates																																										
09/13	09/17	09/17	09/14	09/17	09/15	09/19	09/16	09/17	09/18																																	
Good	Good	Good	Good	Good	Good	Good	Good	Good	Good																																	



Program Update October 2013

Program Summary Schedule

Project Name	Activities	2013		2014				2015				2016				2017				2018				2019				2020							
		3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr				
Franklin HS Modernization	Master Planning	█																																	
	Schematic Design / SD		█																																
	Land and Building Dept Permits			█																															
	Design Documents / DD				█																														
	Construction Documents / CD					█																													
	Construction							█																											
	Owner Move-in																																		
Grant HS Modernization	Master Planning																																		
	Schematic Design / SD																																		
	Land and Building Dept Permits																																		
	Design Documents / DD																																		
	Construction Documents / CD																																		
	Construction																																		
	Owner Move-in																																		
Roosevelt HS Modernization	Master Planning	█																																	
	Schematic Design / SD		█																																
	Land and Building Dept Permits			█																															
	Design Documents / DD				█																														
	Construction Documents / CD					█																													
	Construction																																		
	Owner Move-in																																		
Faubion PK-8 Replacement	Master Planning/Fund Raising	█																																	
	Schematic Design / SD																																		
	Land and Building Dept Permits																																		
	Design Documents / DD																																		
	Construction Documents / CD																																		
	Construction																																		
	Owner Move-in																																		
Annual Improvement Projects	Improvement Project 2013	█																																	
	Improvement Project 2014		█																																
	Improvement Project 2015			█																															
	Improvement Project 2016				█																														
	Improvement Project 2017					█																													
	Improvement Project 2018						█																												
High School Master Planning	High School #1																																		
	High School #2																																		
	High School #3																																		
	High School #4																																		
	High School #5																																		
	High School #6																																		



Franklin High School Modernization Summary Schedule

Activities	2013		2014				2015				2016				2017			
	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr
Master Planning		■																
Schematic Design / SD			■															
Land and Building Dept Permits				■														
Design Documents / DD					■													
Construction Documents / CD						■												
Construction									■									
Owner Move-in																		■

Grant High School Modernization Summary Schedule

Activities	2015				2016				2017				2018				2019			
	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr
Master Planning			■																	
Schematic Design / SD				■																
Land and Building Dept Permits					■															
Design Documents / DD						■														
Construction Documents / CD							■													
Construction												■								
Owner Move-in																				■



Roosevelt High School Modernization Summary Schedule

Activities	2013		2014				2015				2016				2017			
	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr
Master Planning		■																
Schematic Design / SD			■															
Land and Building Dept Permits				■														
Design Documents / DD					■													
Construction Documents / CD							■											
Construction										■								
Owner Move-in																		■

Faubion PK-8 Replacement Summary Schedule

Activities	2013		2014				2015				2016				2017			
	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr
Master Planning/Fund Raising		■																
Schematic Design / SD										■								
Land and Building Dept Permits											■							
Design Documents / DD																		
Construction Documents / CD																		
Construction																		
Owner Move-in																		■



Annual Improvement Projects Summary Schedule

Activities	2013		2014				2015				2016				2017				2018					
	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr		
Improvement Project 2013	■																							
Improvement Project 2014		■	■	■	■	■																		
Improvement Project 2015							■	■	■	■														
Improvement Project 2016											■	■	■	■										
Improvement Project 2017															■	■	■	■						
Improvement Project 2018																			■	■	■	■		

High School Master Planning Summary Schedule

Activities	2013		2014				2015				2016				2017				2018				2019				2020			
	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr				
High School #1							■	■	■	■																				
High School #2											■	■	■	■																
High School #3											■	■	■	■																
High School #4																			■	■	■	■								
High School #5																							■	■	■	■				
High School #6																											■	■		



Program Update

Balanced Scorecard – Stakeholder Perspective

NARRATIVE COMMENTS

1. Surveys for construction phase will be forwarded at the end of construction.

Color Key
good
concerns
trouble

Stakeholder Perspective

Strategic Obj.	Status
A	Good
B	Good
C	Good
Average	Good

Active 2012 Bond Projects

Strategic Objectives	Performance Measures	Performance Targets	Active 2012 Bond Projects				
			Improvements 2013	Roosevelt HS	Faubion K8	Improvements 2014	Franklin HS
Objective A Meets Educational Needs	1 Project Scope Meets Educational Needs	Green: Rating of ≥ 4.0 (1 - 5 scale) Yellow: 3.0 - 4.0; Red: < 3.0	Good		Good		
	2 Design Meets Educational Needs		Good		Good		
	3 Construction Meets Educational Needs		Good		Good		
Objective B Meets Maintenance / Facility Needs	4 Project Scope Meets Maint. / Facility Needs	Green: Rating of ≥ 4.0 (1 - 5 scale) Yellow: 3.0 - 4.0; Red: < 3.0	Good		Good		
	5 Design Meets Maint. / Facility Needs		Good		Good		
	6 Construction Meets Maint. / Facility Needs		Good		Good		
Objective C Design Advisory Group (DAG) Needs	7 Project Scope Meets DAG Needs	Green: Rating of ≥ 4.0 (1 - 5 scale) Yellow: 3.0 - 4.0; Red: < 3.0					
	8 Design Meets DAG Needs						
	9 Construction Meets DAG Needs						



Program Update

Balanced Scorecard – Equity Perspective

NARRATIVE COMMENTS

1. The Administrative Directives for Business Equity and Contractor Workforce Equity have been signed. The Business Equity AD identifies an aspirational goal of 18% for public improvement consultants and contractors.

2. Staff plans to meet with City of Portland staff on workforce equity.

3. Currently the Bond Program is at 26% for consultants and 8% for contractors. The total program is at about 10.4%.

4. Consultants continue to register in BizConnect as the primary source for achieving student participation goals.


Color Key	Equity Perspective	Strategic Obj.	Status
good		A	
concerns		B	
trouble		C	
		Average	

			Active 2012 Bond Projects					
			Improvements 2013	Roosevelt HS	Faubion	Improvements 2014	Franklin HS	Program Costs
Strategic Objectives	Performance Measures	Performance Targets						
Objective A Meets Aspirational MWESB	1 Project objectives established							
	2 Consultants - % of payments made to MWESB owned	Green: MWESB >18% Yellow: MWESB >10%; Red: MWESB <10%						
	3 Contractors - % of payments made to MWESB owned							
Objective B apprenticable trade participation	4 Project objectives established >\$200k contracts	Green: participation >20% Yellow: participation >10%; Red: participation <10%						
	5 Contractors % of labor hours/apprenticable trade							
Objective C Meets student participation	6 Project objectives established >\$200k contracts	Green: 100% registered in BizConnect Yellow: >80% firms registered in BizConnect; Red: <80% firms registered in BizConnect						
	7 Consultants student participation							
	8 Contractors student participation							




Program Update

Business Equity Aspirational Goals



Business Equity Spent to Date





Program Update

Career Learning Contract Forecast

Firm Name	Project	Scope of Work	Contract Awarded	Est Date of Contract Award	Est Contract Expiration	Est Length of Contract	# of CL Opps
tbd	Franklin HS	Commissioning		January, 2014	October, 2017	4 years	2
tbd	Franklin HS	Special Inspection		March, 2013	June, 2017	4 years	2
n/a	Franklin HS	Geotechnical		March, 2013	June, 2017	4 years	2
tbd	Franklin HS	CMGC		February, 2014	December, 2017	4 years	4
tbd	Roosevelt HS	Commissioning		November, 2013	October, 2017	4 years	2
tbd	Roosevelt HS	Special Inspection		November, 2013	June, 2017	4 years	2
tbd	Roosevelt HS	Geotechnical		November, 2013	June, 2017	4 years	2
tbd	Roosevelt HS	CMGC		February, 2014	December, 2017	4 years	4
BOORA Architects	Faubion K8 - Master Planning	A&E		October, 2013	January, 2014	3 months	2
tbd	Improvement Project 2014	HazMat Design		December, 2013	September, 2014	8 months	2
tbd	Improvement Project 2014	Construction (PI)		June, 2014	September, 2014	3 months	4
tbd	Improvement Project 2014	Construction (PI)		June, 2014	September, 2014	3 months	4
tbd	Improvement Project 2014	Construction (PI)		June, 2014	September, 2014	3 months	4
tbd	Marshall HS	Construction (PI)		March, 2014	December, 2014	9 months	2
Active Contracts							
Heery International	All Projects	Related Service	YES	December, 2012	December, 2016	4 years	2
DOWA - IBI Group	Franklin HS	A&E	YES	September, 2013	December, 2017	4 years	4
Bassetti Architects	Roosevelt HS	A&E	YES	September, 2013	December, 2017	4 years	4
Oh Planning + Design	Improvement Project 2014	A&E	YES	August, 2013	September, 2014	1 years	2
BLRB Architects	Improvement Project 2015	A&E	YES	August, 2013	September, 2014	1 years	2



Program Update

Project Updates

- Franklin & Marshall Swing Site
- Roosevelt
- Faubion
- IP 2013
- IP 2014
- Ed Specs



Project Description

Brief Project Description: Full campus modernization based on a master planning process that includes stakeholder input. All campus functions are to be relocated to the former Marshall HS during construction.

Construction Duration: 24.5 Months

Scheduled Completion: Summer of 2017

Site Size: 214,000 SF of learning space on approximately 17 acre site

Current Student Enrollment: Just over 1500 students

Comments

1. Current total Project Budget is \$81.6 million and will become \$87.4 million when escalation is applied
2. Master Planning is underway
3. The DAG has been meeting regularly
4. Use of CM/GC as alternative contracting method for construction has been approved by the Board of Education
5. Marshall HS upgrades are being planned

Schedule

Franklin High School Modernization Summary Schedule

Activities	2013		2014				2015				2016				2017			
	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr
Master Planning		■																
Schematic Design / SD			■															
Land and Building Dept Permits				■														
Design Documents / DD					■													
Construction Documents / CD						■												
Construction								■										
Owner Move-in																		■

Photos



PROJECT SCHEDULE DETAILS

Project Duration, Days	1,598
Project Calendar Days Elapsed	185
Project Calendar Days Remaining	1,413
Percent Project Completed	12%
Project To Complete On Schedule	Yes

PERCENTAGE OF WORK PERFORMED

Pre-Design	100%
Master Planning	43%
Design	0%
Construction Bid/Award	0%
Construction	0%



Project Description

Brief Project Description: Full campus modernization based on a master planning process that includes stakeholder input. All campus functions are to remain on site during construction.

Construction Duration: 24.5 Months

Scheduled Completion: Summer of 2017

Site Size: 230,000 SF of learning space on approximately 17 acre site

Current Student Enrollment: Just over 900 students

Comments

1. Current total Project Budget is \$68.4 million and will become \$73.0 million when escalation is applied
2. Master Planning is underway
3. The DAG has been meeting regularly
4. Use of CM/GC as alternative contracting method for construction has been approved by the Board of Education

Schedule

Roosevelt High School Modernization Summary Schedule

Activities	2013		2014				2015				2016				2017			
	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr
Master Planning	■	■																
Schematic Design / SD			■															
Land and Building Dept Permits				■	■	■	■	■	■	■								
Design Documents / DD					■	■	■	■	■	■								
Construction Documents / CD						■	■	■	■	■								
Construction								■	■	■	■	■	■	■				
Owner Move-in																		■

Photos



PROJECT SCHEDULE DETAILS

Project Duration, Days	1,605
Project Calendar Days Elapsed	192
Project Calendar Days Remaining	1,413
Percent Project Completed	12%
Project To Complete On Schedule	Yes

PERCENTAGE OF WORK PERFORMED

Pre-Design	100%
Master Planning	43%
Design	0%
Construction Bid/Award	0%
Construction	0%



Project Description

Brief Project Description: In direct partnership with Concordia University for a full campus replacement, this project will be constructed based on a master planning process that includes stakeholder input. All campus functions are to be relocated during construction.

Construction Duration: 10.6 Months

Scheduled Completion: Summer of 2017

Comments

1. Current Project Budget is \$27.0 million
2. Master Planning is underway
3. The DAG has been meeting regularly
4. Modular classrooms were completed and ready before school began in September 2013

Schedule

Faubion PK-8 Replacement Summary Schedule

Activities	2013		2014				2015				2016				2017				
	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	1 Qtr	2 Qtr	3 Qtr	4 Qtr	
Master Planning/Fund Raising	[Yellow bar]																		
Schematic Design / SD							[Blue bar]												
Land and Building Dept Permits								[Yellow bar]											
Design Documents / DD									[Grey bar]										
Construction Documents / CD											[Red bar]								
Construction												[Green bar]							
Owner Move-in															[Blue bar]				

Photos



PROJECT SCHEDULE DETAILS

Project Duration, Days	1,519
Project Calendar Days Elapsed	106
Project Calendar Days Remaining	1,413
Percent Project Completed	7%
Project To Complete On Schedule	Yes

PERCENTAGE OF WORK PERFORMED

Pre-Design	100%
Master Planning / Fund Raising	6%
Design	0%
Construction Bid/Award	0%
Construction	0%



Project Description

Project Description: A multiple site project with multiple construction areas

Substantial Completion: August 2013

Construction Duration: 72 Calendar Days

School	Improvement Project 2013				
	Roof Replacement/ Seismic Bracing	Roof Replacement	Seismic Improvement	Accessibility	Science Classroom Improvements
Alameda K-5	X		X		
Bridlemile K-5		X			
Laurelhurst K-8		X			X
Lewis K-5		X			
Ockley Green K-8					X
Wilson HS		X		X	

Comments

1. Current Project Budget is \$13.4 million
2. Construction is substantially complete on all sites
 - Some exterior painting remains to be done
 - Completing the ADA ramp at Wilson HS
3. Remaining change orders are being finalized
4. Project Close out no later than 29 November 2013

Schedule

IP13 Summary Schedule

Major Activity	Nov-12	Dec-12	Jan-13	Feb-13	Mar-13	Apr-13	May-13	Jun-13	Jul-13	Aug-13
Planning										
Design and Permits										
Construction and Move in										

SCHEDULE UPDATE

Project Duration	302 Days
Project Calendar Days Elapsed	302 Days
Project Calendar Days Remaining	0 Days
Percent Project Completed	99%
Project To Complete On Schedule	Yes

PERCENTAGE OF WORK PERFORMED

Pre-Design	100%
Design	100%
Construction Bid/Award	100%
Construction	99%

Photos





Project Description

Project Description: A multiple site project with multiple construction areas

Scheduled Completion: August 2014

Construction Duration: 77 Calendar Days

School	Improvement Project 2014 - Planned Bond Work				
	Roof Replacement/ Seismic Bracing	Roof Replacement	Seismic Improvements	Accessibility	Science Classroom Improvements
Arleta (K-8)	X		X	X	X
Beach (K-8)			X	X	X
Boise-Eliot/Humboldt (PK-8)	X		X		X
Chief Joseph (PK-5)			X		
Creston (K-8)	X		X		X
Grout (K-5)			X		
Hosford (6-8)	X		X	X*	X
James John (K-5)	X		X	X*	
King (PK-8)					X
Lane (6-8)			X		X
Vernon (PK-8)					X
Woodlawn (PK-8)			X	X	X

X* = Includes Elevator

Comments

1. Current Project Budget is \$15.6 million.
2. Twelve schools in total
3. Three design firms are under contract
 - Oh Planning
 - FFA
 - BLRB
4. Project Assessment & Schematic Design is ongoing with three design firms for the twelve schools

Schedule

IP14 Summary Schedule

Activities	2013					2014											
	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
Planning & Project Assessments																	
Design and Permits																	
Construction Bidding																	
Construction and Move in																	

PROJECT SCHEDULE DETAILS

Project Duration, Days	460
Project Calendar Days Elapsed	139
Project Calendar Days Remaining	321
Percent Project Completed	30%
Project To Complete On Schedule	Yes

PERCENTAGE OF WORK PERFORMED

Planning	100%
Project Assessment	70%
Design	5%
Construction Bid/Award	0%
Construction	0%



Project Description

Brief Project Description:

- Phase I engaged internal and external stakeholders in community conversations that listened to and reflected stakeholders' interests and process desires for the development of Ed Specs.
- Phase II of the process will, through organized stakeholder engagement, produce a set of facilities recommendations that follow from the Phase I visioning work, and are suitable for district-wide application.


Project Duration: 7.5 Months

Scheduled Completion: December 2013

Comments

- Current Project Budget is \$300,000
- Phase II focus group sessions were completed with high school and PK-8 teachers in June and July
- Additional community conversations with middle school teachers are to be done this month
- A draft version of the Ed Specs for comprehensive high schools was presented to the Board on Sept 23, 2013
- Ed Specs for middle and PK-5 schools will be completed upon conclusion of focus group discussions, likely in October
- Ed Spec efforts are scheduled to be completed in December 2013 with the approval process conducted in January 2014

Schedule



PROJECT SCHEDULE DETAILS	
Project Duration, Days	333
Project Calendar Days Elapsed	255
Project Calendar Days Remaining	78
Percent Project Completed	77%
Project To Complete On Schedule	Yes



BAC Discussion

- Next Board Presentation
 - Monday, November 4



Wrap-Up

- **Next BAC Meeting**

Day: Wednesday, January 15

Location: TBD

- **Scheduled BAC Meetings**

April 16

July 16

October 15