

**Narrative Comments:**










1. With the approval of the Benson master plan, all four 2017 bond modernization/new construction projects have board approval.
2. Health and Safety projects continue to progress with large projects planned for summer 2019.
3. Madison and Lincoln are progressing through the design phases, meeting with stakeholders, completing value engineering exercises and tracking towards land use and permit submissions and approvals.
4. Kellogg has advertised the RFQ for construction services.
5. The Grant project continues to track on schedule for opening in fall 2019.
6. Total program resources is approximately \$1.4B, with \$565M spent to date.

Color Key	
	Good
	Concerns
	Difficulty



Perspective	Perform
Budget	
Schedule	
Stakeholders	
Equity	
Average	

**Active Projects**



**Narrative Comments:**

- Grant HS Modernization costs are forecasted over budget. As reflected last quarter, the program contingency has been anticipating an overage and accounted for the costs in the program forecast. The total program continues to track under budget.
- The unspent RHS Maker Space funds have been transferred back to the program level.
- The Kellogg's 50% CD cost estimate came in right on target.
- The Madison and Lincoln 100% SD estimates were above the previous cost estimates. Value engineering exercises completed by the teams have brought the project back into budget with some design modifications. Modifications will be designed into the DD set and repriced.
- The Benson Master Plan has been approved with a total project budget of \$296,000,000. The board resolution approving the master plan notes the additional funding necessary to compete the project is intended to come into the form of an approved future bond in 2020, or full faith and credit obligation.

Color Key	
	Good
	Concerns
	Difficulty

**Budget Perspective**

Strategic Obj.	Perform
A	
B	
C	
D	
Average	

Strategic Objectives	Performance Measures	Performance Targets
----------------------	----------------------	---------------------

Objective A Project Budget and Scope Aligned	1	Initial Project Budget and Scope Identified	Green > 10% Project Contingency Yellow 0% - 10% Project Contingency Red < 0% Project Contingency
	2	Master Plan Budget and Scope Aligned	

Objective B Planning & Design Costs within Budget	3	Schematic Design Budget and Scope Aligned	Green > 10% Project Contingency Yellow 0% - 10% Project Contingency Red < 0% Project Contingency
	4	Design Deve Budget and Scope Aligned	
	5	Construct Docs Budget and Scope Aligned	

Objective C Construction Costs within Budget	6	Project Budget and Scope Aligned at Construction Award / GMP	Green > 10% Project Contingency Yellow 0% - 10% Project Contingency Red < 0% Project Contingency
	7	Project Budget and Scope Aligned at 50% Complete	

Objective D Project within Budget	8	Current Project Budget	Within Budgeted Amount
--------------------------------------	---	------------------------	------------------------

**Active Projects**

Grant HS	Roosevelt HS	Franklin HS	Faubion K8	Kellogg	Madison HS	Lincoln HS	Benson HS	Health & Safety				






**Narrative Comments:**

- Grant continues to track on overall schedule. The recovery schedule to make up lost days in winter has made great progress. Transition planning heavily underway for summer 2019
- Roosevelt is nearing completion of Phase 3 in Feb 2019. Asphalt paving for tennis courts may hold pending weather until April.
- Kellogg MS abatement is complete. RFP for select bidders is current active in market. Bidding planned for March/April
- Madison HS is proceeding with construction documents. Sub packages 1 & 2 are live in construction market.
- Lincoln DDs complete and VE workshop completed. CM/GC on board and started select destructive testing

Color Key	
	Good
	Concerns
	Difficulty



Strategic Obj.	Perform
A	
B	
C	
D	
Average	

**Active Projects**

Grant HS	Roosevelt HS	Franklin HS	Faubion K8	Kellogg	Madison HS	Lincoln HS	Benson HS	Health & Safety				
----------	--------------	-------------	------------	---------	------------	------------	-----------	-----------------	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--	--	--

Strategic Objectives	Performance Measures	Performance Targets
----------------------	----------------------	---------------------

<b>Objective A</b> Establish Schedule Target & Strategy	1	Baseline Schedule Established	Green = completed
--	---	-------------------------------	-------------------

--	--	--	--	--	--	--	--	--	--	--	--	--

<b>Objective B</b> Planning, Permitting & Design Phases on Schedule	2	Design Contract Award	Green = < 0 weeks impact Yellow = 0 - 4 weeks Red > 4 weeks  (measured from baseline schedule)
	3	Schematic Design Completed	
	4	Design Development Completed	
	5	Construction Contract Documents	
	6	Land Use Permit Approved	
	7	Building Permit Approved	

--	--	--	--	--	--	--	--	--	--	--	--	--

<b>Objective C</b> Construction on Schedule	8	Construction Started	Green = < 0 weeks impact Yellow = 0 - 4 weeks Red > 4 weeks  (measured from baseline schedule)
	9	Substantial Completion	
	10	Final Completion	

--	--	--	--	--	--	--	--	--	--	--	--	--

<b>Objective D</b> Meet Occupancy / Completion Schedule Target	11	Current Project Schedule	On target for school opening
---	----	--------------------------	------------------------------

--	--	--	--	--	--	--	--	--	--	--	--	--