

ROOSEVELT

CONSTRUCTION NEWSLETTER

LEASE CRUTCHER
Lewis

June 2016

Portland Public Schools, Roosevelt High School Modernization Project

PROJECT TEAM CONTACTS

Nate Buddress: Project Manager

971.563.0020 | nate.buddress@lewisbuilds.com

Chad Nielson: Superintendent

503.572.0135 | chad.nielson@lewisbuilds.com

UPCOMING MILESTONES

Project Schedule: 3/2015 – 9/2017

- New Gym metal siding and wood siding are in progress this month
- New Gym exterior doors and overhead doors are being installed this month
- New Gym interior drywall for the classrooms, locker rooms, and weight room on all floors are in progress this month
- New Theater interior framing is in progress this month
- New Commons structural wood joists are being installed this month
- New Commons overhead rough-in and ceiling work will take place this month
- New Media Center basement art room's sheetrock will start this month
- New Media Center 1st Floor framing and in wall rough-in will begin this month
- Exterior sidewalks and curbs will begin this month



The New Gym on the exterior and interior is progressing nicely towards getting to start final finishes. The Theater structural steel and wood trusses are nearly complete and interior framing is in progress this month. The New Commons structural wood joists are being installed with overhead rough-in and ceilings to follow. The New Media Center basement interior sheetrock will be starting this month. Framing and wall rough-in at the New Media Center/Library on the 1st Floor will begin this month. Layout, staking, and grading are taking place for the new sidewalks and curbs and concrete will be poured for many areas this month once formwork is in place.

The race towards getting final finishes in place is taking place at a furious pace! It's becoming very exciting to see substantial progress being made on a weekly basis!

Sincerely,

Michael C. Kingham

Senior Project Engineer, Roosevelt High School Modernization

ROOSEVELT MODERNIZATION

June 2016



LEASE CRUTCHER
Lewis