

ROOSEVELT

CONSTRUCTION NEWSLETTER

LEASE CRUTCHER
Lewis

March 2017

Portland Public Schools, Roosevelt High School Modernization Project

PROJECT TEAM CONTACTS

Nate Buddress: Project Manager

971.563.0020 | nate.buddress@lewisbuilds.com

Chad Nielson: Superintendent

503.572.0135 | chad.nielson@lewisbuilds.com

UPCOMING MILESTONES

Project Schedule: March 2015 – Sept. 2017

- Area B2 interior seismic shearwalls are substantially complete
- Area B2 MEP/F overhead rough in is in progress on the Ground Floor & 1st Floor
- Area B2 existing floor finish preparation is in progress this month
- Area B2 wall framing is in process on all floors
- Area B2 fire rated ceiling metal framing is in progress
- Area B2 commons roofing and overhead MEP/F system rough-in is in process



Area B2 seismic upgrades are wrapping up here soon. MEP/F system overhead rough-in is in progress with existing floor finishes in process. Interior wall framing is occurring on all floors. Fire rated ceiling metal framing followed by sheetrock is in process this month. The Area B2 Commons roofing is occurring this month followed along with installation of the MEP/F overhead rough-in. Many interior finish activities will begin to kick-off towards the end of this month.

Sincerely,

Michael C. Kingham

Michael C. Kingham
Senior Project Engineer, Roosevelt High School Modernization

ROOSEVELT MODERNIZATION

March 2017

