

ROOSEVELT

CONSTRUCTION NEWSLETTER

LEASE CRUTCHER
Lewis

January 2016

Portland Public Schools, Roosevelt High School Modernization Project

PROJECT TEAM CONTACTS

Nate Buddress: Project Manager

971.563.0020 | nate.buddress@lewisbuilds.com

Chad Nielson: Superintendent

503.572.0135 | chad.nielson@lewisbuilds.com

UPCOMING MILESTONES

Project Schedule: 3/2015 – 9/2017

- New Performing Arts Stage slab-on-grade concrete to pour: January 7
- New Theater slab-on-grade to pour: January 15
- New Media Center/Library steel framing sloped floor infill to complete: January 22
- New Commons elevator pit concrete walls to pour: January 12
- New Commons elevator pit shaft CMU to start: January 29
- New Gym CMU continues with weather delays and will complete this month
- New Gym structural steel to begin: 1st week of January



The New Performing Arts building below grade work for the Orchestra Pit completed this month. Steel beams installation at the Stage level has begun with decking and concrete to follow in early January. The new Theater, Lobby, west classrooms, and Black Box slab-on-grade will be poured the middle of January.

Concrete structural shearwalls are being completed on the first floor this month at the New Media Center/Library. The infill of the New Media Center/Library existing sloped floor will begin with steel framing and should be completed towards the end of the month.

The New Commons Area footings have been poured and elevator pit walls will be poured in the middle of January. CMU elevator shaft walls will start towards the end of the month. New Main Gym, Auxiliary Gym, and Locker Room CMU walls are in progress, after being delayed by the torrential rain downpours in December.

CMU at the New Gym South Classrooms and East Classrooms is in process. Steel will start at the New Gym South Classrooms the first week of January. New steel will be placed at the South Classrooms and the construction of the New Gym is progressing and taking shape nicely. Challenges with the winter weather could continue this month, but we will continue to make the best of it as always!

Sincerely,

A handwritten signature in black ink that reads "Michael C. Kingham".

Michael C. Kingham

Senior Project Engineer, Roosevelt High School Modernization

ROOSEVELT MODERNIZATION

January 2016



LEASE CRUTCHER
Lewis