

Roosevelt Construction updates Fall 2015

New walls in site (Oct. 12 - 16)

Foundation pours from the last few weeks on the Gymnasium Wing have made way for laying the first cinder blocks on-site this week. With the first few walls forming, the shape of the new building is now visible from the north windows inside the school.

Additional foundation work is still ahead for the Auditorium Wing, as the orchestra pit has now been excavated. The greenhouse structure that bridged the connection between the main school building and original theater was removed this week. That area will be renovated as a new corridor connecting the Student Commons to the new Writing, Publishing, and Social Justice wing for Fall 2016.

Steady progress (Nov. 2 - 6)

Concrete pours are continuing on the new Performing Arts Wing to the north and the Gym / Classroom "West Wing." Work continues on the orchestra pit, which is now largely formed. The foundations for the Main and Auxiliary Gymnasiums are now complete with cinder block walls now beginning to take shape around them. This week, the Classrooms half on the new "West Wing" will be poured filling out the footprint of the building.

Gutting work is now complete on the former Theater. New trenches for structural supports and utilities are now in place to service the Arts and General Classrooms that will occupy the Lower Level. With the spaces emptied and bare, it has been a stunning transformation in just a few short months.