

ROOSEVELT

CONSTRUCTION NEWSLETTER

LEASE CRUTCHER
Lewis

July 2015

Portland Public Schools, Roosevelt High School Modernization Project

PROJECT TEAM CONTACTS

Nate Buddress: Project Manager

971.563.0020 | nate.buddress@lewisbuilds.com

Chad Nielson: Superintendent

503.572.0135 | chad.nielson@lewisbuilds.com

UPCOMING MILESTONES

Project Schedule: 3/2015 – 9/2017

- North Music Building demolition begins: July 1
- Auditorium abatement/soft demo starts: July 1
- Blazer 10-classroom building delivered: July 6
- West site entrance, grading and sitework off Burr Ave begins: July 6
- Gym hard demo begins: July 9
- Main electrical service from Ida toward Boiler Building in progress and complete before: July 29
- Boiler Building demo begins: July 29



The campus landscape and access has significantly changed as construction fence is in place and excavation has begun. The new access road from Ida on to the northwest of the site is being placed and removal of the tennis courts is in progress.

Starting next week excavation and site work will take place at the west entrance off Burr Avenue. The North Music Building abatement is complete and interior demolition is wrapping up. The building will be demolished this week. Also beginning this week is the abatement/soft demo in the Auditorium. Many of the auditorium seat backs will be salvaged and re-used in the new Auditorium.

The main entrance to campus has changed with the Faubion portables in place and the delivery of the 10-classroom building occurring this week. Select demo and abatement of the existing Gym was completed last week.

Lewis removed materials from the Gym's interior as building demolition begins this week. Exterior demolition of the Gym is starting to take place this week. The main electrical service that will provide temporary construction and campus power for the next year is being installed and will be complete by the end of the month in preparation for demolition of the Boiler Building.

The Lewis staff and field crew would like to thank the PPS staff, faculty and students as well as the neighboring community for their patience and understanding regarding construction activities and their vested interest in the Project. Your support for the work occurring at Roosevelt High School is greatly appreciated!

Thanks,

Michael C. Kingham

Michael C. Kingham

Senior Project Engineer – Roosevelt High School Modernization

ROOSEVELT MODERNIZATION

July 2015



LEASE CRUTCHER
Lewis