

Bond Performance Audit Tracker
 Status of Performance Audit Recommendations
 March 2022 - BAC Report

2020 Bond Performance Audit Recommendations				
Bond Year	#	Abbreviated Recommendation	Response	Status
2017	1	Provide the Board an analysis discussing implications if voters do not approve the November 2020 Bond on the Benson High School Project, in particular, as well as other 2017 Bond projects, as appropriate. At the minimum, this analysis should provide cash flow projections for the Benson High School project, and deliberate on the effects of a full faith and credit loan option to ensure the Board can make informed decisions going forward.	Nonconcur	Complete
2017	2	Implement plans to ensure project team members have needed access to e-Builder and that key non-PPS employees in critical project roles have computers to access project information.	Completed	Complete
2017	3	Revisit systems and tools used on a go-forward basis for capturing H&S project expenditure and status data to be able to more efficiently generate reliable data to address H&S project status reporting needs to oversight bodies and the public.	Concur with Comment	Complete
2017	4	Complete the development of the interactive map tool and ensure the map is supplemented with summary information about the H&S program. At the minimum, the public information should provide common data from each H&S category in a standardized format that provides easy tracking of current budget, schedule, status, and delivery plans in relation to initial Bond plans.	Completed	Complete
2017	5	Require and maintain more consistent documentation associated with the review of price proposals or quotes from construction contractors related to change orders through means such as incorporating project team notes, uploading negotiations in email correspondence, or marked-up price proposals, into the e-Builder system to provide evidence of OSM's due diligence in reviewing contractor change order prices.	Concur	Working
2017	6	Prohibit contractors to perform any work for the district until a fully executed contract is in place or a formal written authorization is provided to allow for pre-contract execution work to start.	Concur with Comment	Working
2017	7	Conduct a post-project completion analysis for the Madison and Lincoln High School projects to evaluate benefits and challenges of the CM/GC delivery method overall, as well as specific aspects such as timing of Guarantee Maximum Price (GMP) contract amendments, and make process changes as warranted. The evaluation should consider components suggested by ORS279.103 and provide a comparison of actual project cost against original project estimates, change order number, value and type, as well as descriptions of success and failures during design and construction.	Concur with Comment	Working
2017	8	Memorialize and discuss underlying rationale and decisions related to the timing of GMP negotiations with the Bond Accountability Committee, and present to the Board for future CM/GC GMP contract amendments as appropriate.	Concur with Comment	Working
2017	9	Clarify and incorporate language in CM/GC contracts, as appropriate, related to contractor financial records in accordance with generally accepted accounting principles.	Completed	Complete
2017	10	Address inconsistencies between the contract for architect/engineer services and the CM/GC contract for construction services related to the timing of reconciled cost estimates for future projects by ensuring that the same deliverable milestones are included in both contracts.	Concur	Working
2017	11	Evaluate payment terms and conditions for all H&S low-bid lump-sum contracts to ensure consistency between procurement documents, contract language, and actual payment process practices.	Concur	Working

<u>Audit Year</u>	<u>Summary of Recommendations</u>	<u>Percent Completed</u>
2020	11 Recommendations, 5 completed	45% Completed

Status Notes on Recommendations Not Completed

2020	5	Through additional training, staff has improved their attachment of change order review materials to provide documentation of their change order analysis and recommendations. OSM is working on incorporating explicit language into OSM's Standard Operating Procedure (SOP) for Change Orders.
2020	6	This recommendation is under review by the AIT. Contract language already requires that the contract be fully executed prior to commencing work. PPS Public Contracting Rules also prohibit contract work from commencing without a fully executed contract (with some limited exceptions). The AIT is reviewing staff training on this issue.

Bond Performance Audit Tracker
Status of Performance Audit Recommendations
March 2022 - BAC Report

Status Notes on Recommendations Not Completed

2020	7	Post-project analysis of the Madison and Lincoln High School CM/GC contracts is already required by Portland Public Schools Public Contracting Rules for contracts procured through an alternative delivery method, following the requirements of ORS 279C. However, this analysis cannot be completed until after the later of the date of final payment or the date of final completion. As such, this recommendation will not be able to be resolved until 2022 at the earliest for the Madison project and 2024 at the earliest for the Lincoln project.
2020	8	This recommendation is under review by the AIT. GMP timing has already been set for all of the current 2017 Bond CM/GC projects, so this recommendation will not be able to be resolved until a new CM/GC project is undertaken.
2020	10	Staff are working on proposed updates to the A/E contract template and will incorporate this with the proposed updates.
2020	11	Staff are reviewing H&S contract templates to determine if additional templates are needed to accommodate all industry-standard payment practices.