

ROOSEVELT

CONSTRUCTION NEWSLETTER

LEASE CRUTCHER
Lewis

August 2015

Portland Public Schools, Roosevelt High School Modernization Project

PROJECT TEAM CONTACTS

Nate Buddress: Project Manager

971.563.0020 | nate.buddress@lewisbuilds.com

Chad Nielson: Superintendent

503.572.0135 | chad.nielson@lewisbuilds.com

UPCOMING MILESTONES

Project Schedule: 3/2015 – 9/2017

- Gym hard demolition complete: 8/7/2015
- Auditorium abatement/soft demo in progress this month
- Boiler building abatement/soft demo in progress this month
- Main electrical service from Ida toward Boiler Building in progress and to complete week of 8/10/2015
- West side athletic service electrical underground to start week of 8/10/2015
- Underground utility work along Ida Avenue to start mid-August
- New Auditorium orchestra pit footings and walls to start mid-August
- Boiler building hard demo starts: 8/14/2015
- New Gym building pad installed: 8/27/2015



With demolition in full swing, Lewis is taking advantage of summer break when the campus is not fully occupied.

The existing Gym building demolition will be complete this week. As well the Auditorium soft demo is in progress and abatement will follow through the month. The Boiler Building soft demo and abatement are also taking place this month.

Next week the main electrical service that will provide temporary construction and campus power for the next year will be complete. Underground electrical work at the west side for the athletic fields will also occur next week. Construction of the new utilities along Ida Avenue will begin in the next few weeks.

With the existing Auditorium soft demo and abatement work in progress, the New Auditorium building pad, orchestra pit footings and walls will be placed in mid-August. The buildings located at the site of the New Gym are nearly demolished therefore, work for the building pad will begin before September 1st. The last building demolition prior to school starting this fall is the Boiler Building, slated to begin mid-month.

Thanks to the PPS staff, faculty and students as well as the neighboring community for their patience and understanding during construction and their vested interest in this Project. Your support for the work occurring at Roosevelt High School is greatly appreciated!

Sincerely,

Michael C. Kingham

Michael C. Kingham

Senior Project Engineer, Roosevelt High School Modernization Project

ROOSEVELT MODERNIZATION

August 2015

