

ROOSEVELT

CONSTRUCTION NEWSLETTER

LEASE CRUTCHER
Lewis

July 2016

Portland Public Schools, Roosevelt High School Modernization Project

PROJECT TEAM CONTACTS

Nate Bুদ্ধress: Project Manager

971.563.0020 | nate.bুদ্ধress@lewisbuilds.com

Chad Nielson: Superintendent

503.572.0135 | chad.nielson@lewisbuilds.com

UPCOMING MILESTONES

Project Schedule: 3/2015 – 9/2017

- New gym metal and wood siding are finish this month
- New gym interior paint, ceilings, flooring and casework are in progress this month
- New gym athletic equipment and bleachers are completing early this month
- New theater interior framing is completing this month with sheetrock to follow
- New commons structural wood joists are being completed this month
- New commons overhead rough-in and ceiling work will take place this month
- New media Center basement art rooms sheetrock are near complete and paint, ceilings, flooring, and casework will begin this month
- New Media Center 1st Floor framing and in wall rough-in is in progress with interior finishes to start this month
- Exterior sidewalks and curbs are in progress with asphalt paving to also start this month



The new gym exterior is nearly complete and interior finishes are well underway. The gym wood flooring is complete and all sports equipment and bleachers are currently being set. The theater interior framing is wrapping up with sheetrock to follow this month. The new commons structural wood joists are being installed and overhead rough-in and ceilings will follow. The new media center basement interior sheetrock is in progress and final finishes beginning soon. Framing and wall rough-in at the new media center/library on the first floor is progressing well and finishes will begin early this month. New sidewalks and curbs are being constructed with asphalt paving starting this month. There is a big push to wrap up this summer and a flurry of activity before faculty and students return.

Sincerely,

Michael C. Kingham

Michael C. Kingham
Senior Project Engineer, Roosevelt High School Modernization

ROOSEVELT MODERNIZATION

July 2016

