

# **Airflow Testing Report**

Prepared for

Portland Public Schools

August 2021





9700 SW Capitol Hwy, Suite 110 Portland, OR 97219 ameresco.com

#### **PROJECT OVERVIEW**

As part of the continuing process to ensure a safe return to in-person learning, Portland Public Schools has contracted with Ameresco to test the airflow and ventilation of all educational and office spaces in each school. The data is reviewed by both Ameresco and PPS personnel to identify any potential shortcomings in the airflow from the HVAC systems. To accomplish this task, Ameresco has partnered with a local NEBB certified Test-Adjust-Balance (TAB) firm, Neudorfer Engineers, who will measure the airflow to each zone with calibrated measurement equipment in accordance with current testing standards and procedures. As part of this effort, HVAC professionals will review the operation of the HVAC equipment serving every educational and office space in each school.

Ameresco is pleased to have partnered with PPS over the last decade as the district's Energy Services Company (ESCO) on six energy efficiency construction projects, four service projects, and numerous energy audits. Our partnership has resulted in reducing over 3,000 tons of CO<sub>2</sub> and other GHG emissions and over \$1,000,000 in utility cost savings per year. Ameresco appreciates this opportunity to play a small role in the safe reopening of schools.

#### About Ameresco, Inc.

Founded in 2000, Ameresco, Inc. (NYSE:AMRC) is a leading cleantech integrator and renewable energy asset developer, owner and operator. Our comprehensive portfolio includes energy efficiency, infrastructure upgrades, asset sustainability and renewable energy solutions delivered to clients throughout North America and the United Kingdom. Ameresco's sustainability services in support of clients' pursuit of Net Zero include upgrades to a facility's energy infrastructure and the development, construction, and operation of distributed energy resources. Ameresco has successfully completed energy saving, environmentally responsible projects with Federal, state and local governments, healthcare and educational institutions, housing authorities, and commercial and industrial customers. With its corporate headquarters in Framingham, MA, Ameresco has more than 1,000 employees providing local expertise in the United States, Canada, and the United Kingdom. For more information, visit <u>www.ameresco.com</u>.



#### Explanation of ASHRAE Total Effective Air Changes per Hour (ACH\_e) Calculation

ASHRAE has been updating their Building Readiness document to reflect the most current understanding in the engineering community for how to operate and maintain buildings during the pandemic. Their update on 4/27/2021 provided an explanation of the impact air filters and air cleaning devices have on the air in buildings. They provided the methodology, formulas, and an Excel-based tool for determining the equivalent outside air a space is receiving by having a mix of outside air, filtered recirculated air, and additional air filtration or cleaning devices in the room. Here is the explanation from ASHRAE:

# **Epidemic Conditions in Place**

#### Equivalent Outdoor Air:



The equivalent outdoor air calculation indicates that the outdoor air can be calculated by using the combination of the actual outdoor air, impact of filtration or air cleaning technologies on recirculated air, and the impact of air cleaning technologies in the space.

This is using the principal of filters in series and the effectiveness at reducing particles. For items in series, the initial item would see the recirculated airflow to clean. The second item in the series would see the "cleaned" air from Item 1 and so the impact of Item 1 must be accounted for in Item 2.

As part of the airflow testing project that Portland Public Schools has partnered with Ameresco to complete, we are including the calculation of the Total Effective Air Changes per Hour (ACH\_e) to show the impact of the air filtration that is active in nearly all spaces in the PPS schools. The formula for doing so is:

$$ACH_e = (ACH_{oa} + ACH_f) * E_Z + ACH_ir$$

where:

- ACH<sub>oa</sub> = air changes per hour of outside air = outside airflow in cubic feet per minute \* 60 minutes per hour / room volume in cubic feet
- ACH<sub>f</sub> = air changes per hour of clean air from filtered recirculated air with filters of the specified MERV rating as determined by ASHRAE
- E<sub>z</sub> = Zone Air Distribution Effectiveness = how effective the HVAC system is at circulating and mixing the air to distribute the clean air throughout the room
- ACH\_ir = the air changes per hour of clean air from portable air filters in the room = number of filters \* CADR \* 60 minutes per hour / room volume in cubic feet
  - CADR = Clear Air Delivery Rate = the CFM of clean air as specified by the manufacturer of the air filter



In order to include these calculations in the airflow testing reports, Ameresco and PPS have made the following assumptions as not all the variables are known:

- 1. PPS is in process of upgrading the air filters in their HVAC systems to MERV 13 and plans to be complete with that project for the start of the '21-'22 school year. In this report and for the sake of the ACH\_e calculation, we are using the filters that are in place at the time of the measurements, so some of them are still MERV 8.
- ASHRAE has guidelines for what should be used for the Zone Air Distribution Effectiveness (E<sub>z</sub>) based on the HVAC system configuration, but they do not provide a value for every HVAC system and room configuration. For the majority of PPS rooms, an E<sub>z</sub> of 0.8 – 1.0 would be most appropriate, so we have made the conservative assumption of using 0.8 for every space as that yields the lower ACH\_e.
- 3. The CADR for a given air filter is from manufacturer ratings and is based on certain conditions (fan speed, particulate size, filter cleanliness, etc.) that change with operating conditions.



**TEST REPORT TYPE:** SURVEY REPORT

# Portland Public Schools Airflow Testing Peninsula ES 8125 N Emerald Ave, Portland, OR 97217

Job Number: 2021-0297

**Project Completion Date: Revision Date:** 

08/31/21 -

**Revision Number:** 





# Neudorfer Engineers, Inc. Consulting Engineers Seattle, Washington - Portland, Oregon



#### Portland Public Schools Airflow Testing Peninsula ES

## **TABLE OF CONTENTS**

Title Sheet	3
Report Certification	4
Terms	5
Instrument Calibration	6
Report Summary	7
Airflow Survey Report	8
TAB Notes	11
Floor Layout	12





## **REPORT TITLE**

**CERTIFIED TEST: SURVEY REPORT** 

**Project:** Portland Public Schools Airflow Testing Peninsula ES

NEI Job#: 2021-0297

Mechanical Engineer: NA

Architect: NA

HVAC Contractor: NA

**TAB Firm:** Neudorfer Engineers Inc**Test Engineer:** Zach Mayer





# Neudorfer Engineers, Inc.

Consulting Engineers Seattle, Washington - Portland, Oregon



## CERTIFICATION

### Portland Public Schools Airflow Testing

The data presented in this report is a record of system measurements and final adjustments that have been obtained in accordance with the current edition of the NEBB Procedural Standards for Testing, Adjusting, and Balancing of Environmental Systems. Any variances from design quantities, which exceed NEBB tolerances, are noted in the Test-Adjust-Balance Report Project Summary.


Significant / Noteworthy Remarks are noted on the General Remarks and General Field Notes pages. Other remarks are noted on individual test sheets.

Noted deficiencies are not the TAB firms responsibility to repair. Prior to issuance of this report, Deficiency Reports are forwarded to our contracted agent.

Warranty is limited to one year from date of this report. Within that time, any discrepancies, ambiguities, or omissions found in this report will be retested, adjusted, or balanced as needed. A written notification will be required.

#### Submitted and Certified by:

NEBB TAB Firm:	Neudorfer Engineers Inc
Certification No:	3414
Expiration Date:	March 31, 2023
Certification Date:	March 31, 2021
(Date completed)	Signed and Sealed by:
NEBB Supervisor:	Mike Vawter P.E.
NEBB Supervisor:	Eric Stotts
Certification Date: (Date completed) NEBB Supervisor:	March 31, 2021 Signed and Sealed by: Mike Vawter P.E.





# Neudorfer Engineers, Inc. Consulting Engineers Seattle, Washington - Portland, Oregon



#### **TERMS AND ABBREVIATIONS**

	Portland Public Schools Airflow		
AC or ACU	Air Conditioner or Air Conditioning Unit	HEPA	High Efficiency Particulate Arrestance
AH or AHU	Air Handler or Air Handling Unit	HP	Horsepower
AVG	Average		Heating Ventilation and Air Conditioning
	Brake Horsepower		Heating Water Supply
	Constant Air Volume		Heating Water Return
CBV	Calbirated Balancing Valve		Heat Exchanger
	(Circuit Setter)		Hertz, cycle per second
	Cooling Coil		inches
	Ceiling Diffuser		inches of water gauge
	Cubic Feet per Minute	Kfactor	Correction factor to the free area need to
	Chiller	12141	calculate CFM. Kilowatts
	Chilled Water Supply Chilled Water Return		
	-		Leaving Air Temperature Low Wall Grille
	Circulating Pump		Low Wall Register
	Ceiling Register Computer Room Air Conditioner		Leaving Water Temperature
	Computer Room Unit		Make-up Air Hangling Unit
	Cooling Tower		1,000 BTUH
	Condenser Unit		Not Applicable
	Cabinet Unit Heater		Outside Air
-	Condenser Water Supply		Opposed Blade Damper
	Condenser Water Return		Pressure Drop.
	Discharge Air Temperature		Phase
	Dyr Bulb		Pounds per Square Inch
	Direct Drive		Return Air
	Direct Digital Controls: EMS Control		Radiator
	System for the HVAC	RAT	Return Air Temperature
Des.	Design		, Return Fan
Dia.	Diameter	RH	Relative Humidity
Disch.	Discharge	RHC	Reheat Coil
EA	Exhaust Air	RPM	Revolutions per Minute
EAT	Entering Air Temperature	RTU	Roof Top Unit
Economizer	Controls and components that allow an	SA	Supply Air
	air handler to logically utilize outdoor air	SAT	Supply Air Temerature
	for cooling as opposed to the use of	-	Service Factor
	mechanical cooling.		Supply Fan
	Exhaust Fan		Smoke/Fire Damper
	Exhaust Grille	-	Static Pressure
	Energy Management Control System	•	square feet
	Energy Recovery Unit		Suction
	External Static Pressure		Sidewall Grille
	Heat Recovery Coil		Sidewall Register
	Entering Water Temperature Fan Coil Unit		Test; Adjust; and Balance Total Static Pressure: Difference
	Fire Damper	13P	between the entering and leaving
	Full Load Amperage: Maximum		static pressure of a fan.
FLA	amperage a motor can draw.	114	Unit Heater
Flow Hood	Instrument that captures air and	-	Variable Air Volume; box that
1100011000	converts the reading to CFM.	141	contains a motorized damper that
FHT	Fume Hood Test		modulates airflow.
	Fan Powered Box	VD	Volume Damper
	Feet per Minute		Variable Frequency Drive
	Field Report		Instrument that reads used to read
	Foot, Feet		velocity in feet per minute.
	Fan Terminal Unit	VVT	Variable Volume Terminal
	Gallons per Minute		Water Column
	Heating Coil		Water Gauge
	Pressure Difference across the entering		Wet Bulb
	and leaving side of a pump.		





## **INSTRUMENT CALIBRATIONS Portland Public Schools Airflow Testing**

Instrument Type	Air Data Meter with Flowhood	Instrument Serial #	M00475
Instrument Manufacturer	Shortridge	Calibration Date	11/4/2020
Instrument Model Number	ADM 870	Calibration Due	11/4/2021
Instrument Type	Differential Pressure Water Meter	Instrument Serial #	W14090
Instrument Manufacturer	Shortridge	Calibration Date	10/16/2020
Instrument Model Number	HDM-250	Calibration Due	10/16/2021
Instrument Type	Psychrometer	Instrument Serial #	8084305
Instrument Manufacturer	Extech	Calibration Date	10/13/2020
Instrument Model Number	RH390	Calibration Due	10/13/2021
Instrument Type	Tachometer	Instrument Serial #	B185B5022P
Instrument Manufacturer	Nidec	Calibration Date	10/11/2020
Instrument Model Number	MT-200	Calibration Due	10/11/2021
Instrument Type	Amp Probe	Instrument Serial #	33380179WS
Instrument Manufacturer	Fluke	Calibration Date	10/9/2020
Instrument Model Number	323 Clamp Meter	Calibration Due	10/9/2021
Instrument Type	Digital Thermometer	Instrument Serial #	45400509WS
Instrument Manufacturer	Fluke	Calibration Date	10/9/2020
Instrument Model Number	52 II	Calibration Due	10/9/2021
Instrument Type	Manometer	Instrument Serial #	M00475
Instrument Manufacturer	Shortridge	Calibration Date	11/4/2020
Instrument Model Number	ADM 870	Calibration Due	11/4/2021
Instrument Type	Thermal Anemometer	Instrument Serial #	AVM440742003
Instrument Manufacturer	Alnor Instruments	Calibration Date	11/9/2020
Instrument Model Number	AVM 440	Calibration Due	11/9/2021
Instrument Type	Ultrasonic Flow Meter	Instrument Serial #	N5K1435T
Instrument Manufacturer	Fuji	Calibration Date	10/14/2020
Instrument Model Number	Portaflow-C	Calibration Due	10/14/2021



Consulting Engineers Seattle Portland

Neudorfer Engineers, Inc.



PROJECTPortland Public Schools Airflow TestingLOCATIONPeninsula ES; 8125 N Emerald Ave, Portland, OR 97217

### **REPORT SUMMARY**

This project has been surveyed per plans and specifications using the National Environmental Balancing Bureau (NEBB) standards and procedures.

The scope of work for this project was to assess the current airflows for each classroom, office, and special purpose space. Air changes per hour were calculated along with the % of OSA for the spaces and any deficiencies found for each piece of equipment has been noted in the following report.

All ventilation equipment was commanded to run by the BMS system. Ventilation units were measured with a flowhood on the supply outlets. Outside air was recorded with a flowhood on the OSA louvre where accessible. AK factors were calculated from flowhood readings. The remaining OSA values were recorded with a velgrid. AHU supply air was recorded by a summation of the outlets as recorded by flowhood or velgrid when appropriate. Outside air was recorded with a velgrid or airfoil and calculated by the free area method.

The measured airflows in this report represent the performance of the equipment at the time of measurement, which vary over time based on operating conditions. There are factors outside the control of Neudorfer that impact airflow, and variance in those factors is expected and normal. One significant factor is the MERV rating and condition of the air filters on the equipment. During the summer of 2021, PPS began upgrading the filters on all their fan systems to MERV 13. Those upgraded filters are more effective at capturing particles but also impact the amount of airflow from the equipment. These filter changes were occurring while the airflow measurement project was happening, so some schools had the new filters, and some had the old filters at the time of measurement. On the data page included this report, there is a line stating whether or not the upgraded filters were in place at the time of measurement.



## Neudorfer Engineers. Inc. Consulting Engineers Seattle Portland



#### **AIRFLOW SURVEY REPORT**

Project:	Portland Public Schools Airflow Testing
Location:	Peninsula ES; 8125 N Emerald Ave, Portland, OR 97217
Filter Status:	Not Upgraded

Filter Status:

	Equipment Info Room Dimensions							Airflow	v Measuren	nents			Calculate			
Room	Served By	Equipment Type	Room Length	Room Width	Room Area	Room Height	Room Volume	Total CFM Supply	OA CFM Supply	OA %	Air Changes per Hour (supply)	Air Changes per Hour (OA)	# of Portable Filters	Total Effective Air Changes per Hour (ACH_e) with Portable Filter	Total Effective Air Changes per Hour (ACH_e) without Portable Filter	Notes
First Floor																
Rm 100	CA RM 100	FCU	32.0	26.0	832	11.0	9,152	285	234	82%	1.9	1.5	1	3.1	1.4	
Rm 101	CA RM 100	FCU	32.0	26.0	832	11.0	9,152	277	227	82%	1.8	1.5	1	3.0	1.3	
Rm 102	CA RM 100	FCU	30.0	25.0	750	11.0	8,250	65	53	82%	0.5	0.4	1	2.2	0.3	
Rm 103	SF-4	AHU	40.0	25.0	1,000	11.0	11,000	160	42	26%	0.9	0.2	1	1.9	0.5	
Rm 104	SF-4	AHU	29.0	25.0	725	11.0	7,975	225	59	26%	1.7	0.4	1	2.9	0.9	
Rm 105	SF-4	AHU	41.0	26.0	1,066	11.0	11,726	415	108	26%	2.1	0.6	1	2.5	1.1	
Rm 106	SF-4	AHU	27.0	25.0	675	11.0	7,425	445	116	26%	3.6	0.9	1	4.0	1.9	
Rm 107	SF-4	AHU	32.0	26.0	832	11.0	8,349	920	239	26%	6.6	1.7	1	5.4	3.6	
Rm 108	SF-4	AHU	33.0	23.0	759	11.0	9,152	865	225	26%	5.7	1.5	1	4.7	3.0	
Rm 109	SF-4	AHU	32.0	26.0	832	11.0	9,152	545	142	26%	3.6	0.9	1	3.6	1.9	
Rm 110	SF-4	AHU	32.0	25.0	800	11.0	8,800	940	244	26%	6.4	1.7	1	5.2	3.4	
Rm 111	SF-4	AHU	32.0	26.0	832	11.0	9,152	945	246	26%	6.2	1.6	1	5.0	3.3	
Rm 112	SF-4	AHU	32.0	26.0	832	11.0	9,152	1,220	317	26%	8.0	2.1	1	6.0	4.3	
Rm 113	SF-4	AHU	32.0	26.0	832	11.0	9,152	1,525	397	26%	10.0	2.6	1	7.1	5.4	
Rm 115	SF-4	AHU	33.0	26.0	858	11.0	9,438	1,570	408	26%	10.0	2.6	1	7.0	5.4	
Rm 117	SF-1	AHU	32.0	25.0	800	11.0	8,800	560	510	91%	3.8	3.5	1	4.7	2.9	
Rm 118	SF-1	AHU	32.0	25.0	800	11.0	8,800	825	751	91%	5.6	5.1	1	6.1	4.3	
Rm 119	SF-1	AHU	34.0	25.0	850	11.0	9,350	615	560	91%	3.9	3.6	1	4.7	3.0	
Rm 120	SF-1	AHU	30.0	26.0	780	11.0	8,580	1,245	1,133	91%	8.7	7.9	1	8.5	6.7	
Rm 121	SF-1	AHU	34.0	25.0	850	11.0	9,350	735	669	91%	4.7	4.3	1	5.3	3.6	
Rm 122	SF-1	AHU	34.0	24.0	816	11.0	8,976	490	446	91%	3.3	3.0	1	4.3	2.5	
Rm 123	SF-1	AHU	34.0	25.0	850	11.0	9,350	805	733	91%	5.2	4.7	1	5.6	4.0	
Rm 124	SF-1	AHU	32.0	25.0	800	11.0	8,800	780	710	91%	5.3	4.8	1	5.9	4.1	
Rm 125	SF-1	AHU	32.0	26.0	832	11.0	9,152	810	737	91%	5.3	4.8	1	5.8	4.1	

Date: 6/8/2021

Readings By: Zach Mayer

Some HVAC equipment for this site has not yet been tested. This version of the report is a draft with the information available at this time. Once all data has been collected, a final report will be published.



## Neudorfer Engineers. Inc. Consulting Engineers Seattle Portland



#### **AIRFLOW SURVEY REPORT**

Project:	Portland Public Schools Airflow Testing
Location:	Peninsula ES; 8125 N Emerald Ave, Portland, OR 97217
Filter Status:	Not Upgraded

	Equipment Info Room Dimensions							Airflow	v Measurem	nents			Calculate			
Room	Served By	Equipment Type	Room Length	Room Width	Room Area	Room Height	Room Volume	Total CFM Supply	OA CFM Supply	OA %	Air Changes per Hour (supply)	Air Changes per Hour (OA)	# of Portable Filters	Changes per Hour	Total Effective Air Changes per Hour (ACH_e) without Portable Filter	Notes
First Floor																
Rm 126	SF-1	AHU	34.0	25.0	850	11.0	9,350	800	728	91%	5.1	4.7	1	5.6	3.9	
Rm 127	SF-1	AHU	34.0	25.0	850	11.0	9,350	765	696	91%	4.9	4.5	1	5.4	3.8	
Rm 128	SF-1	AHU	34.0	26.0	884	11.0	9,724	505	460	91%	3.1	2.8	1	4.0	2.4	
Rm 129	SF-1	AHU	33.0	25.0	825	11.0	9,075	630	573	91%	4.2	3.8	1	4.9	3.2	
Conf Rm 99	SF-4	AHU	28.0	19.0	532	10.0	5,320	175	46	26%	2.0	0.5	1	4.0	1.1	
Office 99B	SF-4	AHU	14.0	10.0	140	10.0	1,400	35	9	26%	1.5	0.4	1	11.9	0.8	
115A	SF-4	AHU	9.0	9.0	81	10.0	810	95	25	26%	7.0	1.8	1	23.0	3.8	
115B	SF-4	AHU	14.0	9.0	126	10.0	1,260	315	82	26%	15.0	3.9	1	20.4	8.1	
115C	SF-4	AHU	9.0	8.0	72	8.0	576	65	17	26%	6.8	1.8	1	30.7	3.6	
130D	H&V-1	AHU	12.0	7.0	84	9.0	756	0	0	0%	0.0	0.0	1	20.6	0.0	Unit is not running.
Conf Rm 131B	VU-2	FCU	10.5	6.7	70	7.9	556	0	0	0%	0.0	0.0	1	28.1	0.0	Unit is not running.
Conf Rm 133	VU-2	FCU	22.0	14.0	308	9.0	2,772	0	0	0%	0.0	0.0	1	5.6	0.0	Unit is not running.
99A	SF-4	AHU	14.0	8.0	112	8.0	896	40	10	26%	2.7	0.7	1	18.8	1.4	
115E	SF-4	AHU	9.0	8.0	72	8.0	576	105	27	26%	10.9	2.8	1	33.0	5.9	
Library 116	SF-4	AHU	69.0	26.0	1,794	11.0	19,734	1,200	312	26%	3.6	0.9	1	2.7	2.0	
116A	SF-4	AHU	13.0	23.0	299	10.0	2,990	630	164	26%	12.6	3.3	1	12.0	6.8	
Gym 130	SF-2	AHU	90.0	54.0	4,860	21.0	102,060	4,535	4,535	100%	2.7	2.7	1	2.3	2.1	
130A	SF-2	AHU	26.0	10.0	260	11.0	2,860	106	106	100%	2.2	2.2	1	7.2	1.8	
130C	H&V-1	AHU	35.0	24.0	840	10.0	8,400	0	0	0%	0.0	0.0	1	1.9	0.0	Unit is not running.
130F	H&V-1	AHU	43.0	24.0	1,032	10.0	10,320	0	0	0%	0.0	0.0	1	1.5	0.0	Unit is not running.
134	VU-2	FCU	83.0	43.0	3,569	11.0	39,259	0	0	0%	0.0	0.0	1	0.4	0.0	Unit is not running.
134B	VU-2	FCU	-	-	-	-	-	0	0	0%	0.0	0.0	1	-	0.0	Unit is not running. Door locked, no access.
Cafeteria 135	SF-3	AHU	76.0	42.7	3,245	13.9	45,108	4,040	4,040	100%	4.6	4.6	1	4.0	3.7	
135C	SF-3	AHU	36.0	19.9	716	10.9	7,809	-	-	-	4.0	4.0	1	4.0	5.7	Open and shared with Cafeteria.

Date: 6/8/2021

Readings By: Zach Mayer

Some HVAC equipment for this site has not yet been tested. This version of the report is a draft with the information available at this time. Once all data has been collected, a final report will be published.



#### Neudorfer Engineers. Inc. Consulting Engineers Seattle Portland



#### **AIRFLOW SURVEY REPORT**

Project:	Portland Public Schools Airflow Testing
Location:	Peninsula ES; 8125 N Emerald Ave, Portland, OR 97217
Filter Status:	Not Upgraded

	Equipm	oment Info Room Dimensions					Airflov	v Measurem	nents	Calculated ACH						
Room	Served By	Equipment Type	Room Length	Room Width	Room Area	Room Height	Room Volume	Total CFM Supply	OA CFM Supply	OA %	Air Changes per Hour (supply)	Air Changes per Hour (OA)	# of	Changes per Hour	Total Effective Air Changes per Hour (ACH_e) without Portable Filter	Notes
First Floor																
136	SF-1	AHU	15.0	14.0	210	9.0	1,890	415	378	91%	13.2	12.0	1	18.4	10.1	


Date: 6/8/2021


Readings By: Zach Mayer

Some HVAC equipment for this site has not yet been tested. This version of the report is a draft with the information available at this time. Once all data has been collected, a final report will be published.



Project:	Portland Public Schools Airflow Testing
Location:	Peninsula ES; 8125 N Emerald Ave, Portland, OR 97217
NOTE #	NOTE DESCRIPTION
	•





CR Sci