

Bond Performance Audit Tracker
Status of Performance Audit Recommendations
October 28, 2020 - Quarterly Report

2016 Bond Performance Audit Recommendations				
Bond Year	#	Abbreviated Recommendation	Response	Status
2012	1	Update monthly project budget projections in timely way and include ROM estimates of potential changes.	Concur	Complete
2012	2a	CM/GC contracts to require proactive participation of CM/GC with architect.	Nonconcur	Complete
2012	2b	Ensure GMPs are executed at contractually proscribed point in design.	Concur with comment	Complete
2012	3	Ensure GMP amendments are consistent with applicable law and policy.	Completed	Complete
2012	4	Consider increases for general conditions work for change orders only when time is extended.	Concur	Complete
2012	5a	Provide a format in e-Builder for processing CM/GC contract changes quickly.	Completed	Complete
2012	5b	Ensure that CM/GC change orders and draw downs receive appropriate approvals.	Completed	Complete
2012	6	Provide more information to evaluation committee to help in scoring proposals.	Completed	Complete
2012	7	Complete any VE, scope reductions, budget increases, etc by end of SD.	Completed	Complete
2012	8a	Modify SOPs to add more specific project contingency ranges at different design stages.	Nonconcur	Complete
2012	8b	Modify SOPs to add more specificity on how program provides project budget oversight.	Nonconcur	Complete
2012	8c	Develop comprehensive and detailed PTMP templates for renovation projects, new construction projects, and IP work.	Concur with comment	Complete
2012	8d	Hold PMs accountable for creating PTMP prior to beginning SD phase (at latest).	Concur with comment	Working
2012	8e	Develop and record lessons learned from completed projects.	Completed	Complete
2012	9	Modify SOPs to add specific guidelines for line item budgeting for master planning.	Nonconcur	Complete
2012	10a	Assess reasons for IP projects bidding over budgets.	Completed	Complete
2012	10b	Start design of IP projects earlier and issue ITB earlier.	Completed	Complete
2012	10c	Add minimum quals for designated systems into bid specs.	Concur	Complete
2012	11a	Provide greater oversight of program during transition period.	Completed	Complete
2012	11b	Update the PMP/SOP, and train/require staff to use it.	Concur with comment	Working
2012	12	Evaluate effectiveness of CM/GC and consider other delivery models.	Completed	Complete
2012	13	Procure CM/GC by beginning or mid-point of schematic design.	Completed	Complete
2012	14	Complete Ed Specs sufficiently ahead of master planning for projects.	Completed	Complete
2012	15	Allow CM/GC to procure subcontractors by competitive quote up to defined dollar limit without prior approval of district.	Completed	Complete

<u>Audit Year</u>	<u>Summary of Recommendations</u>	<u>Percent Completed</u>
2016	24 Recommendations, 22 completed	92% Completed

Status Notes on Recommendations Not Completed

2016	8d	Final PTMPs have been completed for Kellogg, Madison, Lincoln and Benson. OSM has published a Standard Operating Procedure that requires completion of a PTMP before projects can proceed into SD Phase, but is working on how best to ensure compliance.
2016	11b	The PMP/SOPs are reviewed and updated on an annual basis (please see 2017 audit findings for comment on most recent updates). Comprehensive trainings were last provided in 2015. OSM is currently working on an updated PMP and SOPs, and training staff as part of the update process. OSM will be requiring staff to acknowledge receipt and review of the PMP and SOPs as published and on no less than an annual basis.